



Zebra Cooling

Air Conditioning & Refrigeration Services

38 Hetherington Road
Charlton Village
Shepperton
Middlesex
TW17 0SP

info@zebracooling.co.uk
Office: 07738070580

Hot Works Permit

Company Name: Junifer Systems
Name of person in charge of the work : Ryan Meyer
Other Operatives names : David Campbell, Stewart Rogers & Ricardo Lourenco
Exact location of hot work to be undertaken: 1 st Floor, Risers and Roof.
Nature of hot work to be undertaken: Braising of pipework.

1. Fire Protection Check List: (please tick Yes or No as applicable)	Yes	No
A. Where sprinklers are installed have they been isolated (in work re only)		
B. Where fire detection systems are installed, they have been isolated (in work area only)		
C. A trained person not directly involved with the work will provide a continuous fire watch during the period of hot work and for at least one hour after it ceases, in the work area and those adjoining areas to which sparks or heat may spread.		
D. At least two suitable extinguishers or a hose reel are immediately available. Both the personnel undertaking the work and providing fire watch are trained in their use.		
E. Personnel involved with the work and providing the fire watch are familiar with the means of escape and method of raising the alarm/calling the fire brigade.		

2. Precautions in the immediate vicinity of the work: (please tick Yes or No as applicable)	Yes	No
A. Combustible materials have been cleared from the area. Where materials cannot be removed, protection has been provided by non-combustible or purpose-made blankets, drapes or screens etc.		
B. Flammable liquids have been removed from the area.		
C. Floors have been swept clean and free of debris.		
D. Combustible floors have been covered with overlapping sheets of non-combustible material or wetted and liberally covered with sand. All openings and gaps (combustible floors or otherwise) are adequately covered.		

E. Protection (non-combustible or purpose made blankets, drapes or screen) has been provided for.		
-Walls, partitions and ceilings of combustible construction or surface finish.		
- All holes and other openings in walls, partitions and ceilings through which sparks could pass.		
F. Combustible materials have been moved away from the far side of walls or partitions where heat could be conducted, especially where these incorporate metal.		
G. Enclosed equipment (tanks, containers, dust collectors etc.) has been emptied and tested, or is known to be free of flammable concentrations of vapour or dust.		

3. Equipment: (please tick Yes or No as applicable)	Yes	No
A. Equipment for hot work has been checked and found in good repair.		
B. Gas cylinders have been properly secured.		

This permit is valid from: (time)		To: (time)	
Signed: (Client)		Date:	Time:
I have received this permit to work, I fully understand the hazards involved and precautions required. I also accept responsibility for ensuring that the work is carried out as described and that no persons will work on any other apparatus.			
Signed: (Contractor)		Date:	Time:
This permit to work should now be retained by the person in charge of the work until the work has been completed or the permit has expired. The clearance section must be signed on completion.			

All work described in the permit has been completed.	Yes	No
The following works remain to be completed:		
The work area has been left in a clean, safe and tidy state and all equipment and warning signs have been removed.		
A 1 hour fire watch has been commenced	Time of start:	Time of finish:
Any additional comments:		

By Contractor: All works complete	Time:	Date:	Signature:
This permit to work has now been cancelled.			
By Client: All works complete	Time:	Date:	Signature: