



- 6. Install piling mat, sheet piling and secant piling to form perimeter of proposed basement.
- 7. Install internal piles.

NOTES:

DRAWING TO BE READ IN CONJUNCTION WITH ALL ARCHITECTS AND SERVICES ENGINEERS' DRAWINGS, AND ALL OTHER RELEVANT INFORMATION.

ANY DISCREPANCIES TO BE BROUGHT TO THE ATTENTION OF EDGE STRUCTURES LTD.

DO NOT SCALE FROM THE DRAWING, USE FIGURED DIMENSIONS ONLY.

THE CONTRACTOR IS TO VERIFY ALL DIMENSIONS ON SITE BEFORE COMMENCING ANY WORK OR PREPARING ANY SHOP DRAWINGS.

WORK AND MATERIALS TO BE IN ACCORDANCE WITH CURRENT BUILDING REGULATIONS AND BRITISH STANDARDS.

THIS DRAWING REMAINS THE COPYRIGHT OF EDGE STRUCTURES LTD.

THIS DRAWING IS BASED ON INFORMATION PROVIDED BY BB PARTNERSHIP ARCHITECTS.

P7	METHODOLOGY REVISED.	MAM	TB	14.11.17
P6	3D IMAGE ADDED	SH	SP	10.07.14
P5	TEMPORARY BRACING TO COLUMNS ADDED	SP		28.05.14
P4	ADJACENT PROPERTIES OUTLINED	WRH	PO	25.11.11
P3	NOTE ADDED TO DRAIN PIPE	WRH	PO	14.08.11
P2	LEVELS TO ADD.	WRH	PO	12.08.11
P1	FIRST ISSUE: PRELIMINARY	WRH	PO	19.08.11

REV	DESCRIPTION	DR	CH	APP	DATE
DRAWN BY	CHECKED BY	APPROVED BY	DATE		
WRH	PO	TB	AUG 2011		
SCALES @ A1 1:100			ISSUING OFFICE LONDON		
SCALES @ A3 1:200			FILE 011-020 Proposed Sequence Reduced Length		

RESTRICTIONS	
PRELIMINARY	
PROJECT 46 AVENUE ROAD LONDON NW8	
TITLE PROPOSED WORK SEQUENCE FOR BASEMENT CONSTRUCTION SHEET 3	

edge structures

edge structures ltd
London • Leeds
Phoenix Yard
89 Kings Cross Road
LONDON WC1X 9LL
t: 020 7238 4950
f: 020 7238 4951
e: info@edgestructures.com

JOB NUMBER 1147	DRAWING NUMBER 013	REVISION P7
--------------------	-----------------------	----------------