



CLIENT: Medway Insulations Ltd , 7 Viewpoint, Boxley Road, Penenden Heath, Maidstone, Kent, ME14 2DZ

SITE: 76669 / AB077 - 19-21 High Holborn, Grays Inn Chambers,, WC1R 5ET

PROJECT No: J410800/HQ01

DATE	TIME	DETAILS
16/10/2017	09:15	Lewis Harrison of Environtec Ltd arrived on site. Present are 1no supervisor Pat Ward and 1no operative of Medway Insulations Ltd. L.Harrison liaised with P.Ward regarding todays scope of works, which are: The removal and disposal of thermal insulation debris to walls, ceiling and floor including the environmental clean of area within 6th floor boiler room at 19-21 High Holborn. All works under fully controlled conditions.
16/10/2017	10:13	L.Harrison completed a satisfactory stage 1 of 4 stage clearance to the 6th floor boiler room enclosure.
16/10/2017	10:25	L.Harrison entered the 6th floor boiler room enclosure following a satisfactory stage 1 of 4 stage clearance.
16/10/2017	11:40	L.Harrison completed a satisfactory stage 2 of 4 stage clearance to 6th floor boiler room enclosure. Area could only be cleaned as far as reasonably practicably possible. Area could only be visually as far as reasonably practicably possible. Some non asbestos white stains remain in places. Asbestos residues and debris may remain under previously encapsulated walls. All void areas sealed outside the enclosure prior to works commencing. Pipes have been cleaned some have red oxide paint on them which may have asbestos debris and residues underneath. Expanding foam has been put into voids that were hard to visually inspect as a precautionary measure. Area will not stay clean due to further works to continue in this area. All boilers, electrics, walls and floor within corridor all sealed outside the enclosure prior to works commencing.
16/10/2017	11:43	2no Clearance air tests commenced in various locations within the 6th floor boiler room enclosure. 1no adjacent to 3 small boilers and 1no upon large plinth.
16/10/2017	12:23	2no Clearance air tests came off from within the 6th floor boiler room enclosure.
16/10/2017	13:01	Readings of 2no Clearance air tests gave a satisfactory result of <0.01f/ml. With this result L.Harrison informed P.Ward that it is now safe deconstruct the 6th floor boiler room enclosure following a satisfactory stage 3 of 4 stage clearance.
16/10/2017	13:12	2no (pooled) Clearance air tests commenced within DCU modular AMS 7 between shower and dirty end following a satisfactory visual inspection.
16/10/2017	13:32	2no (pooled) Clearance air tests came off from within DCU AMS 7 from between shower and dirty end.
16/10/2017	14:03	Readings of 2no (pooled) Clearance air tests from within AMS 7 gave a satisfactory result of <0.01f/ml.
16/10/2017	14:15	L.Harrison completed a satisfactory stage 4 of 4 stage clearance to 6th floor boiler room enclosure. Photos attached via email.
16/10/2017	14:22	L.Harrison left site.