

The construction operations area consists of the hatched area for special protection measures and the area contained within the barrier fencing and south of the existing building The footprint of the existing building can also be considered

to be part of the construction operations area. All construction operations must take place entirely within

this area to protect the root zones of existing trees on site.

Identification of tree categories BS 5837

U DARK RED



Those in such a condition that they cannot realistically be retained as living trees in the context of the current land use for longer than 10 years

CATEGORY A LIGHT GREEN

Trees of high quality with an estimated remaining life expectancy of at least 40 years.

CATEGORY B MID BLUE

Trees of moderate quality with an estimated remaining life expectancy of at least 20 years.

CATEGORY C GREY



Trees of low quality with and estimated remaining life expectancy of at least 10 years, or young trees with a stem diameter of below 150mm.

Root protection area RPA ______



C.O.A

Construction operations area

Construction exclusion zone

Any area not included in the C.O.A

Special Protection Measures



Arborweald Environmental Planning Consultancy

Woodland Enterprise Centre Hastings Road Flimwell East Sussex TN5 7PR

www.tree-planning.co.uk

01580 87922

Project

Patio Improvement Scheme 95 Canfield Gardens

Drawing Title
Tree Protection Plan

Drawing number DKS/664- TP002

Checked by DKS

12/11/2018

Scale 1:200 @ A3

Drawn by: PC

Sarah Oxby of Hampstead Garden Design

On behalf of:

A Dunster & A Vidiney 95 Canfield Gardens

NW 6 3DY