Health and Safety Tree Schedule & Works history



Montague Street (No. of Trees: 30)

I tag	No. Species name	Height (m)	DBH (cm)	Crown spread(m)	Vitality	Life Stage	Physiological Condition	Structural Condition	Targets	Condition Notes Recommendations	Status - Safety action dat
	1 Platanus x hispanica London Plane	28.0	140	16.0	Moderate	Mature	Fair	Fair	Building within falling distance of tree. Footpath within crown spread. Road within crown spread.	Access to inspect base - Restricted / obscured. Base / stems obscured - Vegetation. Bark wound - Minor. Crown reduction - Recent. Decay / structural defect in crown limb / limbs - Localised. Decay / structural defect - Base. Epicormic growth - Crown. Foreign object - Ingrown metal. Fused limb / limbs. Ivy or climbing plant. Pruning wounds - Historic. Rubbing limbs. tree has grown over railings	
										Remove rubbing limb / limbs remove/shorten smaller of two rubbing limbs at approximately 18m south east - damage has been caused to larger limb. This work is recommended to prevent further damage as the two branches continue to rub against each other, and minimse the risk of damage causing branch instablility or failure onto the public highway.	Proposed - (2019-11-04)
										Deadwood - Remove remove massaria branch at approximately 18m west over footpath, check throughout canopy for early stage massaria colonisation and provide photos of any found End-weight reduction - Specified extent reduce lateral branch length over estate grounds to the east by approximately 2-3m to	Completed - (2019-03-14

T2 plane tree - 29a Montague Street London WC1B 5BL

