

Health and Safety Tree Schedule & Works

Bedford Square (No. of Trees: 79)

Tree / Group No.	No. of Trees Species	Most recent survey date	Height (m)	DBH (cm)	Crown spread(m)	Vitality	Reinspection period	Safe Life Expectancy	Age Class	Physiological Condition	Structural Condition	Targets	QTRA Risk Thresholds Risk assessed	CAVAT	Condition Notes Recommendations	Priority/Purpose of works
T80	1 Platanus x hispanica London Plane	12/02/20	32.0	95	22.0	Moderate	9	40-80 yrs	Mature	Fair	Fair	Footpath within crown spread. Building within falling distance of tree. Seating area within falling distance of tree. Road within falling distance of tree.	5	160399.16	Base / stems obscured - Vegetation. Branch weight - Heavy. Buttresses / buttress roots - Major adaptive growth / strong development. Decay / structural defect in crown limb / limbs - Major. Decay / structural defect - Minor. Epicormic growth - Crown. Foreign object. Lesion or fracture on limb / limbs - Minor. Pruning wounds - Historic. Shedding limb / limbs - Historic. Woodpecker holes. Minor 'cauliflower' burring on stem and in crown Remove faulted limb / limbs significantly decayed limb from approximately 8-9m to the north over shrub bed and footpath - remove damaged section to at least historic pruning wound at knuckle (more if required) - please provide photos of decayed section for research	
T91	1 Platanus x hispanica London Plane	12/02/20	30.0	135	26.0	Moderate	15	40-80 yrs	Mature	Fair	Fair	Footpath within crown spread. Street lamp within crown spread. Road within falling distance of tree. Seating area within crown spread.	7	323908.55	Deadwood - Minor. Epicormic growth - Base. Foreign object - Ingrown metal. Pruning wounds - Decayed. tree growing over railings Minor 'cauliflower' burring on stem and in crown Remove faulted limb / limbs damaged branch at approximately 18m north east over highway - branch decayed on upper side near junction with parent stem	

