

Health and Safety Tree Schedule & Works

Montague Street (No. of Trees: 32)

Tree / Group No.	No. of Trees Species	Most recent survey date	Height (m)	DBH (cm)	Crown spread(m)	Vitality	Reinspection period	Safe Life Expectancy	Age Class	Physiological Condition	Structural Condition	Targets	QTRA Risk Thresholds Risk assessed	CAVAT	Condition Notes Recommendations	Priority/Purpose of works
T4	1 Morus nigra Black Mulberry	12/02/20	8.0	30	8.0	High	5	20-40 yrs	Mature	Good	Fair	Footpath within crown spread.	1.8	8979.92	Arboricultural work - Recent. Branch weight - Heavy. Crown reduction - Historic. Epicormic growth - Base / bole / principal stems. Fused limb / limbs. Leaning trunk - Minor. Pruning wounds - Historic. Root damage - Evident / observed. Exposed roots. Structural impact - Footpath / highway / drive disturbance. Suppressed crown - Minor. Unbalanced crown - Minor. Possible recent root plate movement (soild crack) End-weight reduction - Specified extent north eastern crown extent to previous points, to relieve loading on leaning stem Management objective Install bespoke 'A' frame prop under leanward side to prevent further movement of tree	

