

**Westfield, 15 Kidderpore Ave, NW3**

**Appendix D  
Tree Work Schedule**

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at 1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations 2020	Estimated Remaining Contribution (years)	BS 5837 Category Grading	Priority
Assumed 2 man gang hou											
T213	Plane	13.5	280	13	Early mature	Good	<b>30.04.13:</b> Reasonable form and structure. <b>01.04.14:</b> No work required - consider crown reduction during 2015. <b>23.3.15:</b> No work required. <b>25.5.16</b> - Lateral branches becoming over extended. <b>26.04.17:</b> No work carried out since last inspection. <b>12.03.18:</b> Crown reduced and lifted since last inspection. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Leaning towards building.	Reduce crown spread towards building by 2.5m, including removal lowest lateral limb. Reduce height by 2m and crown spread over road by 3m.	>40	A	Medium
T214	Whitebeam	8.0	200	8		Good	<b>30.04.13:</b> Reasonable form and structure. <b>01.04.14:</b> No work required - lift crown during 2015. <b>23.3.15:</b> No work required. <b>25.5.16</b> - Obstructing lamp. <b>26.04.17:</b> No work required. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> Partially suppressed by T213 - no work required. <b>13.03.2020:</b> leaning towards south east.	Reduce height by 3m and reduce crown spread to SE by 1.5m to improve shape and allow more light to adjacent flats.	15-30	B	Medium
T239	Cotoneaster simonsii	3.5	110./ 130.	5	Mature	Good	<b>13.03.2020:</b> Branches getting over extended.	Crown thin/ reduce, to improve shape and reduce crown spread towards buildings by approximately 2m.	10-20	C	Low
G240	2no Cotoneaster simonsii	3.5		7	Mature	Good	<b>13.03.2020:</b> Becoming too large for area.	Crown thin/ reduce, to improve shape and reduce crown spread over lawn by approximately 1.5m and height by approximately 1.5m.	10-20	C	Low
T241	Lime	5	50/70/ 100	2	Semi- mature	Good	<b>13.03.2020:</b> Poor quality three stemmed tree in shrub border.	Remove.	20-40	C	Low
G221	3 no Turkish hazel ( <i>Corylus colurna</i> )	4-6	60-100		Semi- mature	Good	<b>25.5.16</b> - Reasonable form structure and vigour. <b>26.04.17:</b> No work required. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Smallest tree low vigour.	Remove smallest tree (next to T239) to allow adjacent trees to develop and grind stump.	20-40	B	Low
T15	Lime ( <i>Tilia x europaea</i> )	15.0	550	8	Middle aged	Fair	<b>03.04.08:</b> Main stem has slight lean to west. <b>13.03.09:</b> Re-pollard during winter 09/10 or 10/11. <b>28.04.10:</b> Branches only 1m from guttering. <b>28.04.11:</b> Pollarded during 2010. No work required. <b>03.04.12:</b> No work required. <b>30.04.13:</b> Extensive basal growth. <b>01.04.14:</b> No work required. <b>23.3.15:</b> No work required. Consider re-pollarding during 2016. <b>26.04.17:</b> Pollarded since last inspection. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required.	Remove basal growth.	15-30	B	Low
T16	Lime ( <i>Tilia x europaea</i> )	15.0	320	5	Middle aged	Fair	<b>03.04.08:</b> Main stem has slight lean to west. <b>13.03.09:</b> Re-pollard during winter 09/10 or 10/11. <b>28.04.11:</b> Pollarded during 2010. No work required. <b>03.04.12:</b> No work required. <b>30.04.13:</b> Extensive basal growth. <b>01.04.14:</b> No work required. <b>23.3.15:</b> No work required. Consider re-pollarding during 2016. <b>25.5.16</b> - Growing over balcony. <b>26.04.17:</b> Pollarded since last inspection. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required.	Remove lateral branches from main stem growing into balcony.	15-30	B	Low
T235	Hornbeam ( <i>Carpinus betulus</i> )	7.0	150	7	Semi- mature	Fair	<b>01.04.14:</b> Canopy within 0.3m of building and overshadowing patio. <b>23.3.15:</b> Pruned during 2014. No work required. <b>25.5.16</b> - No work required. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Over shadowing patio.	20% crown reduction.	10-20	C	Medium

**27th March 2020**

Westfield, 15 Kidderpore Ave, NW3

Appendix D  
Tree Work Schedule

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at 1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations 2020	Estimated Remaining Contribution (years)	BS 5837 Category Grading	Priority
Assumed 2 man gang hou											
T39	Sycamore ( <i>Acer pseudoplatanus</i> )	17.0	350	9	Middle aged	Fair	<b>03.04.08:</b> Main stem bifurcates at 1.6m, with a reasonable fork. Main stem leans to southeast. <b>13.03.09:</b> Will require reduction during the next 2-3 years. <b>28.04.10:</b> No work required. <b>28.04.11:</b> Branches close to touching building. <b>03.04.12:</b> Crown reduced during 2011. No work required. <b>30.04.13:</b> No work required. <b>01.04.14:</b> Litter suspended in canopy. <b>23.3.15:</b> Consider crown reduction during 2016. <b>25.5.16 -</b> Becoming over large for location. <b>26.04.17:</b> Crown reduced since last inspection. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Ivy becoming rampant and blocking light.	Remove section of ivy from base. Remove small basal stem (100mm diameter).	10-20	C	Low
T42	Sycamore ( <i>Acer pseudoplatanus</i> )	18.0	700	9	Mature	Fair	<b>03.04.08:</b> Twin stem from base - tight fork, with included bark - making breakout of stems possible. Pruning carried out, Spring 2008. Growing in raised bed, 3m from building. <b>13.03.09:</b> Cable brace installed during 2008. <b>28.04.10:</b> No work required - consider crown reduction within 2011. <b>28.04.11:</b> Branches almost touching building. <b>03.04.12:</b> Crown reduced during 2011. No work required. <b>30.04.13:</b> No work required. <b>01.04.14:</b> Cobra brace checked during 2013 - no work required. <b>23.3.15:</b> No work required. <b>25.5.16 -</b> Becoming over large for location. <b>26.04.17:</b> Crown reduced since last inspection. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required.	Remove section of ivy from base.	10-20	C	Low
G212	2 no. Cotoneaster simonsii	6.0	90	5	Mature	Fair	<b>01.04.14:</b> Branches from both hitting building. <b>23.3.15:</b> Pruned during 2014. <b>25.5.16 -</b> No work required. <b>26.04.17:</b> No work required. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Becoming leggy and blocking light to 1st floor windows.	25% crown reduction.	10-20	C	Medium
G225	2no Cotoneaster simonsii	5.0	150	5	Early mature	Fair	<b>25.5.16 -</b> Stems growing out towards building. <b>26.04.17:</b> Pruned since last inspection. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>29.03.2019:</b> No work required.	25% crown reduction.	10-20	C	Medium
T65	Cherry ( <i>Prunus sp.</i> )	11.0	380	9	Mature	Fair	<b>03.04.08:</b> Extensive decay in main stem to north. However a high amenity value and low risk of harm. <b>28.04.10:</b> Decay developing slowly. <b>28.04.11:</b> 15% crown reduction completed during 2010. No work required. <b>03.04.12:</b> No work required. <b>30.04.13:</b> Prolific blossom, but basal decay continuing. Consider reduction in 2014. <b>01.04.14:</b> No significant deterioration in decay and only modest growth put on - no work required. <b>23.3.15:</b> Showing good vitality despite extensive stem decay. <b>25.5.16 -</b> Reduced since last inspection. <b>26.04.17:</b> Still showing reasonable vigour, despite basal decay. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Good vigour. Broken branch to north west.	Remove broken branch. 15% crown reduction to reduce stress on main stem.	5-10	C	Medium
G226 b	Lime	10.0	180	8	Semi mature	Good	<b>25.5.16 -</b> Low branches approx. 1.6m over path. <b>26.04.17:</b> Low hanging branches removed since last inspection. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Tight fork at 3m.	Reduce smaller stem from tight fork by 30% to encourage main stem to dominant and reduce future risks.	>40	B	Medium

27th March 2020

Westfield, 15 Kidderpore Ave, NW3

Appendix D  
Tree Work Schedule

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at 1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations 2020	Estimated Remaining Contribution (years)	BS 5837 Category Grading	Priority
									Assumed 2 man gang hou		
T242	London plane	11.0	300	9	Early mature		<b>13.03.2020:</b> Included bark in fork at 2m- risk of future breakout.	15% crown reduction, reducing crown spread to south west by 2m and height by 2m to reduce stress on fork.	20-40	B	Medium
T60	Zelkova ( <i>Zelkova carpinifolia</i> )	13.0	200	8	Middle aged	Fair	<b>03.04.08:</b> Graft point at 1.6m. Minor deadwood. <b>28.04.10:</b> Minor dieback - no work required. <b>28.04.11:</b> No work required. <b>03.04.12:</b> No work required. <b>30.04.13:</b> No work required. <b>01.04.14:</b> No work required. <b>23.3.15:</b> No work required. <b>25.5.16:</b> No work required. <b>26.04.17:</b> Showing good vigour. <b>12.03.18:</b> Height reduced since last inspection. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Resin bleed spots around base, with large sections of bark dying and breaking off. Likely to dieback.	Review at next inspection.	5-15	C	
T106	Horse chestnut ( <i>Aesculus hippocastanum</i> )	24.0	1400	20	Mature	Fair	<b>03.04.08:</b> Recent tree surgery leaving branch scars of up to 300mm, which are liable to cause decay in the future. Good form and structure. <b>13.03.09:</b> No work required. <b>28.04.10:</b> Showing good vigour - no work required. <b>28.04.11:</b> No work required. <b>03.04.12:</b> Minor resin spots on main stem. Monitor. No work required. <b>30.04.13:</b> No further resin spots. No work required. <b>01.04.14:</b> No work required. <b>23.3.15:</b> Patch of decay at base to west, but showing good vitality. <b>25.5.16</b> - patches of basal decay to north and west. Internal decay test undertaken, showing only localised decay. <b>26.04.17:</b> Showing good vigour no work required. <b>12.03.18:</b> No work required. <b>29.03.2019:</b> Some increase in basal decay, with immature white bulbous fungal fruiting body at base to north. Showing good vigour. <b>13.03.2020:</b> White bulbous fungal brackets- probably Ganoderma- found at various points around base. Approximately 100mm decay at base to west. Decay entering pruning wounds.	Carry out internal decay test before deciding on action.	10-20	B	
T243	Crab apple	8.0	200	7	Mature		<b>13.03.2020:</b> Majority of bark around base dead and dying- likely to be honey fungus.	Remove.	<10	U	Medium
T21	Plane ( <i>Platanus x hispanica</i> )	19.0	550	16	Mature	Fair	<b>03.04.08:</b> Slight lean to northeast. Cavity at 5m to southeast. Recently reduced. <b>13.03.09:</b> Permission for 15% crown reduction received from L.B Camden - not considered essential, but crudely reduced 2 years ago and could improve shape this time. <b>28.04.10:</b> 15% crown reduction undertaken during 2009. <b>28.04.11:</b> No work required. <b>03.04.12:</b> Regrowth blocking view for residents. <b>30.04.13:</b> 15% crown reduction undertaken during 2012. No work required. <b>01.04.14:</b> No work required. <b>23.3.15:</b> Consider crown reduction during 2016. No work required. <b>25.5.16</b> -No work required. <b>26.04.17:</b> Blocking light to apartments. <b>12.03.18:</b> Crown reduced by 15% since last inspection. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Continuing concern about cutting light from apartments.	Reduce to previous pollard points (rather than 2017 reduction points)- reducing height by approximately 3.5m and crown spread by 2-3.5m. Undertake works between September- January.	20-40	B	Medium

27th March 2020

**Westfield, 15 Kidderpore Ave, NW3**

**Appendix D  
Tree Work Schedule**

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at 1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations 2020	Estimated Remaining Contribution (years)	BS 5837 Category Grading	Priority
											Assumed 2 man gang hou
T20	Ash ( <i>Fraxinus excelsior</i> )	20.0	430	13	Mature	Good	<b>03.04.08:</b> Minor deadwood but good form and structure. <b>13.03.09:</b> Extended lateral branch growing to south, towards lawn at risk of future breakout. <b>28.04.10:</b> Lateral branch to south reduced by 20% during 2009. <b>28.04.11:</b> Reduced during 2010, no work required. <b>03.04.12:</b> No work required. <b>30.04.13:</b> No work required. <b>23.3.15:</b> 10% crown reduction undertaken during 2014, leaving a well shaped canopy. Resident complaining of excessive shading. <b>25.5.16</b> -Crown reduced since last inspection. <b>26.04.17:</b> Only moderate re-growth since last reduction- no work required. <b>12.03.18:</b> Has regained crown shape following reduction in 2015/2016, however residents still concerned about shading of apartments. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Continuing concern from residents re: re-shading	20% crown reduction, reducing height by approximately 3m and reducing crown spread to balance.	20-40	B	Medium
T236	Mimosa	5.5	150	6	Semi-mature	Good	<b>01.04.14:</b> Growing strongly. Consider pruning during 2015 - no work required. <b>23.3.15:</b> Pruned during 2014. No work required. <b>25.5.16</b> -No work required. <b>26:04:17:</b> Very rapid growth- beginning intrude on balcony. <b>12.03.18:</b> Crown reduced since last inspection. <b>29.03.2019:</b> No work required. <b>13.03.2020:</b> Rampant growth.	25% crown reduction. Lift canopy to provide 2m ground clearance.	20-40	B	Medium

27th March 2020