



**KEY**

- Site boundary
- Existing trees with survey numbers (refer to the Arboricultural Method Statement Report by Duckworths Arboriculture).
- Trees to be retained. Indicative Root Protection Area to BS 5837:2012
- Trees to be retained. Offset RPA showing likely distribution of tree roots taking into account influence of existing structures.
- X Trees to be removed.

**NOTES:**  
 Drawing to be read with TPP and Arboricultural Method Statement Report by Duckworths Arboriculture, June 2020.  
 Drawing to be read with Clearance Plan and GA by Groundwork London.

Rev	Description	Drawn	Check	Appr	Date
B	Update to site boundary	MF	LC	JE	18/08/20
A	Update to annotations	MF	LC	JE	10/07/20

**Groundwork London**  
 12 Baron Street  
 London N1 9LL  
 Tel: 020 7239 1280  
 Fax: 020 7278 1515  
 www.groundwork.org.uk/London

Project: Tolmers Square  
 Client: LB Camden

Drawing Title  
**TREE PROTECTION AND REMOVAL PLAN**

Drawn: MF    Check: LC    Appr: JE    Date: 30/06/2020    Scale at A3: 1:250  
 Status: **PLANNING**  
 Drawing No: CA030\_TSq\_P\_004    Revision: B

**NOTE:** All work in the Root Protection Area of the existing retained trees to be conducted in accordance with BS 5837:2012 "Trees in relation to design, demolition and construction. Recommendations". RPAs are to be measured and marked on site as a circle with a diameter 12 times the girth, as per BS 5837: 2012. Markers to be retained at all times, and not to be entered at any time except when necessary for construction.

- No materials to be stored in RPA;
- All work within RPAs to be completed by hand, or by machines positioned outside RPA;
- No chemicals, fuel, contaminated water or other toxic substance is to enter or be allowed to seep into any RPA;
- No damage to be caused to bark or visible parts of trees;
- No roots over 25mm diameter to be cut. Any cuts to be clean, saw cuts to minimize exposed area. No damage to be caused to root bark, including any roots outside RPA.

In the event of any unforeseen difficulty associated with tree roots the Contract Administrator (CA) must be contacted immediately. The CA will contact an arboriculturalist for advice as required. Trees to be monitored by London Borough of Camden for any future work.