


Tree schedule

Tree No	Species	Category	RPA Radius	Tree Works
All retained trees & hedges				Carry out safety check and lift over site to 3-4m as necessary.
T1	Beech	A	6.6	-
T2	Lime	B	7.2	-
T3	Apple	C	1.8	-
T4	Birch	C	4.8	-
T5	Apple	C	3.6	-
G6	Amelanchier, purple plum, shrubs	C	1.8	-
T7	Acacia	C	3	-
G8	Shrubs	C	1.2	-
G9	Shrubs	C	1.2	Fell



- BS category A Tree of high quality
- BS category B Tree of moderate quality
- BS category C Trees of low quality
- Trees to be removed
- Proposed ground floor layout
- Proposed basement layout
- Estimated tree positions not included on original land survey and/or adjusted crown spreads
- Construction exclusion zone (CEZ) to be protected by fencing
- Small amount of root protection area lost by the creation of the new lightwell
- Construction exclusion zone protected by temporary concrete ground protection
- Root protection area (RPA) boundaries for category A and B trees
- Root protection area (RPA) boundaries for category C trees

Tree protection plan
 Location of trees, categorisation & protection/management proposals at Ort House, 126 Albert Street, Camden, London

Permission is granted to scale from this drawing for Local Authority Planning Approval purposes relating to tree protection measures only. Where applicable this drawing is to be read in conjunction with the arboricultural report. This drawing is the copyright of Barrell Tree Consultancy 2017. ©

This drawing to be reproduced in colour only.

Barrell Plan Ref: 17148-BT1

Provided Plan Refs: 090 - PA - 02 Rev A, 090 - PA 09 & 090 - PA 10

