



PM₁₀ Monitoring Report October 2021

248-250 Camden Road, London





PM₁₀ Monitoring Report for October 2021

248-250 Camden Road, London (NW1 9HE)

London Borough of Camden

5 Pancras Square London N1C 4AG

Document Control:

Project no.	Project
10676.S	248-250 Camden Road, London (NW1 9HE)

Report No.	Written By:	Checked by:	Authorised by:	Date
10676 PM ₁₀ Report (October 2021)	M. Batchelor	J. Mills	J. Mills	11.11.2021

This report has been prepared for the exclusive use of the commissioning party and may not be reproduced without prior written permission from Phlorum Limited.

All work has been carried out within the terms of the brief using all reasonable skill, care and diligence.

No liability is accepted by Phlorum for the accuracy of data or opinions provided by others in the preparation of this report, or for any use of this report other than for the purpose for which it was produced.

Phlorum Limited

Southern Office: Unit 12, Hunns Mere Way, Woodingdean, Brighton, East Sussex, BN2 6AH

T: 01273 307 167 E: info@phlorum.com W: www.phlorum.com

10676 PM10 Report (October 2021) Date: 11 November 2021



Contents

1.	Monitoring Programme	1
2.	Monitoring Results	3
Figur	es	

Date: 11 November 2021

Figure 1: Map of monitoring locations

Figure 2: Monitor 1 – North-East Corner

Figure 3: Monitor 2 – South-West Corner

Graphs

Graph 1: 15-minute mean time-series

Graph 2: 1-hour mean time-series



1. Monitoring Programme

Introduction

- 1.1 Phlorum Limited has been commissioned by the London Borough of Camden (LBC) to undertake PM₁₀ dust monitoring at 248 250 Camden Road, London (NW1 9HE).
- 1.2 Dust monitoring is required for the redevelopment of the 248 250 Camden Road site, which includes the demolition of the existing hostel building followed by the subsequent construction of a 4-6 storey (plus basement) hostel building along with associated access, landscaping, and parking (planning application reference: 2020/3737/P).
- 1.3 Real-time monitoring of particulate matter (PM_{10}) is required at two locations onsite throughout the circa 98-week build programme, including a three-month period of baseline monitoring. Monthly reports are required to be supplied to the LBC air quality team throughout the construction of the proposed development.
- 1.4 Both monitors were installed on site on 23rd July 2021. This report provides details of the monitoring programme and associated results covering the subsequent monitoring period, as detailed below:
 - 1st October 2021 to 31st October 2021, inclusive.

Guidance and Consultation

- 1.5 The dust monitoring programme follows guidance set out in the Greater London Authority (GLA) *Control of Dust and Emissions During Construction and Demolition Supplementary Planning Guidance (SPG)*¹, as well as the Institute of Air Quality Management (IAQM) *Guidance on Monitoring in the Vicinity of the Demolition and Construction Sites*².
- 1.6 The approach to the monitoring programme, as outlined below, was agreed with the air quality officer at LBC in advance of the installation.

Dust Monitoring Units

1.7 As requested during consultation with LBC, two 'MCERTS' indicative real-time PM_{10} monitors were installed on site, connected to power and began transmitting data on the 23^{rd} July 2021.

Date: 11 November 2021

-

¹ GLA Control of Dust and Emissions During Construction and Demolition Supplementary Planning Guidance, 2014: https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 <a href="https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 <a href="https://www.london.gov.uk/sites/default/files/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 <a href="https://www.london.gov.uk/sites/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 <a href="https://www.london.gov.uk/sites/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 <a href="https://www.london.gov.uk/sites/gla_migrate_files_destination/Dust%20and%20Emissions%20SPG%208%20 <a href="https://www.london.gov.uk/sites/gla_migrate_files_destination/Dust%20and%20Emissions%20And%20Emissions%20And%20Emissions%20And%20Emissions%20And%20Emissio

² IAQM Guidance on Monitoring in the Vicinity of the Demolition and Construction Sites, 2018: <a href="https://iaqm.co.uk/text/guidance/gu



1.8 Full details of the dust monitoring units, including service history, calibration, and installation dates, are provided below in Table 1.1.

Table 1.1: Dust Monitor Details.

lane	Monitor 1 – North-East Corner	Monitor 2 – South-West Corner	
ltem	ID: s/n 1664 #185 MP1	ID: s/n 1665 #186 MP2	
Dust Monitor	Aeroqual Dust Sentry (MCERTS certified)	Aeroqual Dust Sentry (MCERTS certified)	
Serial Number	DS 17062021-1664	DS 17062021-1665	
Location	51.547168°N, -0.130715°E	51.547008°N, -0.130956°E	
Inlet Height	c. 2.0m	c. 2.0m	
Last Calibrated	July 21 st 2021	July 21 st 2021	
Calibration Due	July 21 st 2023	July 21 st 2023	
Installation	23 rd July 2021	23 rd July 2021	

1.9 A map of the dust monitoring locations has been provided in Figure 1. Photographs of the Dust Sentry units installed on site are provided in Figures 2 and 3.

Date: 11 November 2021

Trigger Levels

- 1.10 The following trigger levels were set at the request of LBC's air quality officer:
 - √ 'Warning' level: 150µg.m⁻³ (15-minute average);
 - 'Action' level: 250µg.m⁻³ (15-minute average);
 - 'Action' level: 190µg.m⁻³ (1-hour average).



2. Monitoring Results

Monitoring Period

2.1 The results presented in this section of the dust monitoring report relate to the monitoring period 1st October to 31st October 2021, inclusive.

Details of Works During Monitoring Period

2.2 Demolition and construction works are yet to commence on site and the results presented for October 2021 relate to the third full monthly period of baseline monitoring.

Summary of Data During Monitoring Period

2.3 The data in Table 2.1, below, provides a summary of exceedances of the trigger levels, as well as average concentrations and valid data capture.

Table 2.1: Summary table of exceedances of trigger levels.

lhom	Monitor 1 – North- East Corner	Monitor 2 – South- West Corner	Explanation	
ltem	ID: s/n 1664 #185 MP1	ID: s/n 1665 #186 MP2		
Data Capture	99.5%	99.5%	No major connectivity issues were experienced throughout October 2021.	
Average Daily Mean PM ₁₀ Concentration (μg.m³)	6.6	7.1	-	
15-Minute mean 'Action' Level Exceedances	0	0	There were no exceedances of the 15-minute mean trigger level during October 2021.	
1-Hour mean 'Action' Level Exceedances	0	0	There were no exceedances of the 1-Hour mean trigger during October 2021	

2.4 Graph 1 provides the 15-minute average PM_{10} time-series for the monitoring period. It shows that there were no exceedances of the 15-minute 'Warning' level at either monitor during October 2021.

Date: 11 November 2021



- 2.5 There were also no exceedances of the 15-minute 'Action' trigger level at either monitor during this period.
- 2.6 Overall, there is good agreement in the trend lines for both monitors which suggests that there are few significant localised dust sources in close proximity to either monitor.
- 2.7 Graph 2 provides the 1-hour average PM₁₀ time-series for the monitoring period. It shows that there are no exceedances of the 'Action' trigger level. Again, there is good agreement in the trend lines for both monitors, suggesting that there are few significant localised dust sources in close proximity to either monitor.

Summary of Monitoring Results

- 2.8 There were no exceedances of either the 15-minute 'Warning' level or the 'Action' trigger level throughout this monitoring period.
- 2.9 There were no exceedances of the 1-hour mean 'Action' trigger level during the monitoring period.
- 2.10 Overall, there is good agreement in the trend line for both monitors, however, it is worth noting that there were some brief, localised spikes in PM_{10} concentrations observed at both monitors.
- 2.11 Demolition and construction works are yet to commence on site. Therefore, the results presented within this report for October 2021 relate to the third full monthly period of baseline monitoring.

Date: 11 November 2021



Figure 1: Map of Monitoring Locations




Figure 1: Monitoring Locations

Contains Ordnance Survey data $\ensuremath{\texttt{©}}$ Crown copyright and database right 2021

phlorum

Job No: 10676.S Drawn by: JM Printed at: 04.08.2021 www.phlorum.com



Figure 2: Monitor 1 – North-East Corner








Figure 3: Monitor 2 – South-West Corner








Graph 1: 15-minute mean time-series








Graph 2: 1-hour mean time-series







Registered in England & Wales. Reg No. 4967256

