## Checklist for commission and service

## **Pump Commissioning**



Customer	GEM EBS LTD
Equipment type model	BOILER SHUNT PUMPS
Site reference	KILN PLACE CAMDEN
Reason for visit	Commissioning
Date	04/02/2020

Done?	Performance data	Notes
<b>✓</b>	Description of unit and serial number	LOWARA XL PLUS 50-120F x 4 20181210
~	Power Supply	230V 1ph
<b>✓</b>	Check power supply	Good 230V
•	Check operation of inverter	Good
•	Program inverter	Via LCD display screen
•	Set point	7.5 Metres
<b>✓</b>	Inverter model	Integral Lowara Inverter
•	Pump FLC	0.4 - 4.0 Amps
~	System Type	Heating Pumps
~	Motor Output	892 WATTS
<b>~</b>	Speed of Motor	360 - 3600 rpm

## Remarks

All 4 pumps set as the same for boilers 1-4, all working well.

