Artemis Tree Services Ltd

West Hyde Nursery Old Uxbridge Road West Hyde Rickmansworth Herts WD3 9XY T: 01895 821 623

E: office@artemistreeservices.com **W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client:		Site address:	
Dr W K Chong 2 Vane Close London NW3 5UN		2 Vane Close London NW3 5UN	
Our Ref:	27983	Date:	4th August 2023
		Purchase Order No:	

Details of Work Required/Recommended

Tree number - T1

Tree type - Plum (prunus spp)

Approx Height - 7m

Approx Crown Spread Diameter - 5m

Location - Front garden Front boundary

Service - Crown Reduction

Work required - Crown reduce back to previous by removing approximately 2-2.5m from height and approximately 1-1.5m from the sides

Reason - As part of continued maintenance to control and contain

Priority code - ON

Tree Number - T2

Tree Type - Birch (Betula pendula)

Approx. Height - 10m

Approx. Crown Spread Diameter - 4

Location - Front garden

Service - Crown Reduction

Work Required - Reduce height by up to 2m (1m below previous pruning point) and lateral spread on all sides by up to 1m to balance shape

Reason - As part of continued maintenance (to follow a two-yearly maintenance programme to control the height and spread of the tree in relation to surrounding buildings)

Priority Code - ON

Early Bird 10% Discount ex VAT

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (unless otherwise stated in work description above).

Priorities

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months B – Within 6 months C – Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: In progress.











