Artemis Tree Services Ltd

West Hyde Nursery Old Uxbridge Road West Hyde Rickmansworth Herts WD3 9XY T: 01895 821 623

E: office@artemistreeservices.com **W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client:		Site address:	
Mrs Weller 30 Arkwright Road London NW3 6BH		30 Arkwright Road London NW3 6BH	
Our Ref:	28125	Date:	4th August 2023
		Purchase Order No:	

Details of Work Required/Recommended

Tree Number - G1

Tree Type - X 3 Apple (malus sp)

Approx. Height - 8m

Approx. Crown Spread Diameter - 12m Location - rear garden left hand side

Service - Prune

Work Required - To Prune all round by removing 1-2m back to previous growth points

Reason - As part of continued maintenance

Priority Code - On

Tree Number - T1

Tree Type - Apple (Malus sp)

Approx. Height - 12m

Approx. Crown Spread Diameter - 8m

Location - Rear garde

Service - Prune

Work Required - Reduce crown all round by removing 1-2m pruning to suitable growth branch/fork junction

Reason - As part of continued maintenance

Priority Code - On

Tree Number - T2

Tree Type - London Plane (Platanus x hispanica)

Approx. Height - 18m

Approx. Crown Spread Diameter - 12m

Location - Front of property

Service - Repollard

Work Required - Re-pollard back to previous pruning points by removing approximately (2-3m) from height and (1-2m) lateral growth, to include removal of all epicormic and basal growth

Reason - As part of continued maintenance

Priority Code - On

Tree Number - T3
Tree Type - unidentified
Approx Height - 3.5m













Artemis Tree Services Ltd

West Hyde Nursery Old Uxbridge Road West Hyde Rickmansworth Herts WD3 9XY **T:** 01895 821 623

E: office@artemistreeservices.com **W:** www.artemistreeservices.com



All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

Approx Spread - 2 Location - Front garden

Service - Fell

Work required - Fell as close to tree's current ground level as possible and leave the stump in the ground.

Reason - dead tree. Priority code - ON

Extra operative required to stop/go

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel (unless otherwise stated in work description above).

Priorities

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months B – Within 6 months C – Within 12 months ON – Owner's discretion

Tree Preservation Order/Conservation area status: In progress.











