

GENERAL NOTES:

1. ALL SERVICES/ROUTES THROUGHOUT BUILDING TO BE FULLY CO-ORDINATED ON SITE.

2. DRAWING TO BE READ IN CONJUNCTION WITH MECHANICAL INSTALLATION SPECIFICATION AND ALL OTHER RELEVANT DRAWINGS.

3. DUCTWORK MATERIAL & INSTALLATION TO DW/144 CLASS 'A'.

4. FINAL DESIGN SHOP DRAWING AND DETAIL CO-ORDINATION DRAWINGS TO BE SUBMITTED FOR ENGINEER COMMENT PRIOR TO START ON SITE.

5. FIRE DAMPERS TO BE PROVIDED AT ALL PENETRATIONS THROUGH FIRE COMPARTMENTS, SEE ARCHITECT'S DRAWING FOR COMPARTMENTATION DETAILS.

6. DUCTWORK ACCESS DOORS TO BE PROVIDED ADJACENT TO EACH CHANGE OF DIRECTION, DAMPERS AND DUCT MOUNTED EQUIPMENT OR EVERY 10m.

7. PROVIDE VOLUME CONTROL DAMPERS ON ALL DUCTWORK BRANCHES.

8. FINAL CONNECTIONS TO CANOPIES TO BE CO-ORDINATED WITH KITCHEN INSTALLER. ALL

CONNECTIONS TO CANOPIES TO BE PROVIDED WITH VCD'S FOR SYSTEM BALANCING.

NOTES:-

1 EXISTING ATTENUATOR RELOCATED TO SUIT NEW LAYOUT

NEW ATTENUATOR TO MATCH EXISTING INSTALLED IN THIS AREA

NEW PLENUM BOX INSTALLED TO REAR OF EXISTING LOUVRE

4 500W ELECTRIC HEATER BATTERY TO BE INSTALLED ON SUPPLY DUCT IN THIS AREA
5 100Ø DUCT (0.015M3/S) AT HIGH LEVEL

6 100Ø PUKKA-VENT GRILLE

7 100Ø EXTRACT CONNECTS TO EXISTING WC EXTRACT IN THIS AREA

DAIKIN VAM 1000J 0.24m3/s 150Pa

<u>LEGEND</u>

EXISTING SERVICES

EXISTING SERVICES ALTERED/MODIFIED/RELOCATED

NEW SERVICES

UPON COMPLETION ALL
VENTILATION SYSTEMS SHALL
BE RECOMISSIONED &
VENTILATION BRANCHES
RE-BALANCED ACCORDINGLY

 Rev
 Description
 By
 App By
 Date

 T01 TENDER ISSUE
 JH
 11/03/2024

 T02 AMENDED TO GA 26/03/2024
 DG
 26/03/2024

Revision

UNISON

PROJECT:

UNISON HQ

DRAWING TIRST FLOOR - PROPOSED VENTILATION

 DRAWN BY:
 J.HARPER
 STATUS:
 DATE:

 PROJECT No.:
 REV:
 SCALE:

 1:100
 1:100

AWING UNI-LSD-XX-01-DR-M-0500



LEHDING SERVICES DESIGN LTD

Unit 10, 10 Redlands Crescent, Larne, Co. Antrim, N.Ireland. BT40 1FF.
28 Manor Green Road, Epsom, London. KT19 8RA.
Tel. +44(0) 2828 277 123 Web: www.lehding.co.uk Email: info@lehding.co.uk