



Listed Building Consent 2007/5230/L
Condition 21b (v)
3rd November 2011

METHOD STATEMENT FOR NEW FENESTRATION TO WEST TRANSIT SHED

Nature of the Proposal

To advise on the proposed installation of the glass screens to be installed into the opened up blind arches of the West elevation and the North elevation.

Reason

To comply with Planning Condition 21b (v) set out under Listed Building Consent 2007/5230/L

Method Statement Sequence

Glass Screens to be installed into the Opened Up Blind Arches

The blind brick arches identified on the west elevation of the West Transit Shed elevation drawing have been carefully removed to allow the installation of the structural glazed frames.

- Install primary structural steel frame into the prepared brick arch opening.
- Install secondary frame into the primary structural frame.
- Install glazing gaskets.
- Install glass
- Install door frames into the primary structural frame.
- Installing of doors into door frames to be by future tenants with the exception of the reception area
- Install metal linings to the brick reveals of the opened up arches.
- Install metal linings to the internal face of the new structural frame.
- Caulk joints between the brick wall metal structural frame.

Note: Under this contract we will install only the arch window frames and panels/grills at high level.

Doors and windows will only be installed to three arches.

The remaining infills of doors/windows to be supplied and installed by future tenants.

Attached Drawings

BAM Design



King's Cross Central – Eastern Goods Yard



ARGENT

All works will be supervised by a competent supervisor

No deviation is to be made to this method statement without it being confirmed in writing by the Construction Manager of BAM Construction