

**Westfield, 15 Kidderpore Ave, NW3**
**Tree Schedule**

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at 1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations	Estimated Remaining Contribution (years)	BS 5837 Category Grading
T26	Silver maple ( <i>Acer saccharinum</i> )	14.0	400	14	Middle aged	Good	<b>03.04.08</b> : Good form and structure. Minor dead wood, but not a hazard. <b>13.03.09</b> : No action required. <b>28.04.10</b> : no action required - consider crown reduction during 2011. <b>28.04.11</b> No action required. <b>03.04.12</b> : Growing quickly -canopy only 2m from building.	<b>03.04.12</b> : Reduce crown by 15% to check growth and encourage formation of a more compact canopy.	20 - 40	A
T200	Cherry ( <i>Prunus cerasifera</i> )	8.0	300	8	Mature	Fair	<b>03.04.08</b> : Multi-stem from base. Stem to northwest cracking and likely to fail. <b>13.03.09</b> : reduced during 2008, no further work required. <b>28.04.10</b> : no work required. Consider further reduction during 2011. <b>28.04.11</b> No work required, consider further reduction during 2012. <b>03.04.12</b> : Extensive fresh growth, putting stress on crack.	<b>03.04.12</b> : Reduce crown by 15%, to reduce stress on stem.	10 - 20	C
T32	Lime ( <i>Tilia x europaea</i> )	14.5	650	8	Mature	Fair	<b>03.04.08</b> : Previously topped at 9m. Growing only 4m from building. Branches hitting building. <b>13.03.09</b> : Re-pollarded during 2008. <b>28.04.10</b> : basal growth re-growing. <b>28.04.11</b> Basal growth roughly cut, leaving 200/500mm stems. <b>03.04.12</b> : 150/300mm basal stems remain.	<b>03.04.12</b> : Remove basal growth to main trunk.	20-40	B
T108	Lime cultivar	22.0	750	15	Mature		<b>03.04.08</b> : Grafted variety - with graft at 750mm above ground. Below graft point, diameter is approx. 550mm & above graft point it is approx. 750mm. Majority of weight is to west, over children's playground. Decay entering main stem at 1.8m to east. Extensive stress on graft point, which sometimes can fail. <b>23.04.08</b> : Internal Decay Detection undertaken - no decay found. <b>13.03.09</b> : 25% crown reduction undertaken during 2008. Stress on graft point reduced, but still all remaining weight over play ground. Carry out further crown reduction in 2-3 years when tree had reestablished vigour. <b>28.04.10</b> : soil disturbance around base. Consider crown reduction during 2011. <b>28.04.11</b> : No work required, consider crown reduction during 2012. <b>03.04.12</b> : Dead branch (150mm diameter) over playground. Specify crown reduction during 2013.	<b>03.04.12</b> : Remove dead branch at 5m.	10 - 20	C

**3rd April 2012**

**Westfield, 15 Kidderpore Ave, NW3**
**Tree Schedule**

Tree/ Group No.	Species	Approx Height (m)	Approx Stem Diam. at1.5m (mm)	Approx Crown spread (m)	Age Class	Phys. Cond.	Condition	Management Recommendations	Estimated Remaining Contribution (years)	BS 5837 Category Grading
T21	Plane ( <i>Platanus x hispanica</i> )	19.0	550	16	Mature	Fair	<b>03.04.08</b> : Slight lean to northeast. Cavity at 5m to southeast. Recently reduced. <b>13.03.09</b> : Permission for 15% crown reduction received from L.B Camden - not considered essential, but crudely reduced 2 years ago and could improve shape this time. <b>28.04.10</b> : 15% crown reduction undertaken during 2009. <b>28.04.11</b> : No work required. <b>03.04.12</b> : Regrowth blocking view for residents.	<b>03.04.12</b> : 15% crown reduction, reducing height by approximately 2m.	20 - 40	B
T94	Oak ( <i>Quercus robur</i> )	19.0	320	13	Middle aged	Poor	<b>03.04.08</b> : Extensive area of dead bark around base - possibly Honey fungus. <b>13.03.09</b> : No action required. <b>28.04.10</b> : dead bark to approx 45% of base - no action required at present. <b>28.04.11</b> : Minor deadwood, but showing reasonable vigour. No work required. <b>03.04.12</b> : Reduced vigour. Dead branch at 4m, but good crown shape.	<b>03.04.12</b> : Remove dead branch.	5 - 30	C