



- CRANEAGE REQUIREMENT:**
- [CRANE IN CONTROL OF MAIN CONTRACTOR.]
- BEFORE THE TEMPORARY AHU IS LIFTED ONTO THE ROOF, THE CONTRACTOR IS TO CONSTRUCT AND POSITION THE BIGFOOT SUPPORT FRAME ON THE 4TH FLOOR ROOF.
 - THE TEMPORARY AHU CAN THEN BE LIFTED ONTO AND SECURED TO THE TEMPORARY FRAME.

CRANE LOCATION -
 APPROX. REACH 3.0T = 70m
 CRANE LOCATED WITHIN SERVICE YARD.
 ACCESS TO BE MAINTAINED AT ALL TIMES.
 NOTE:
 MAXIMUM PERMITTED GROUND BEARING PRESSURE TO BE EXERTED BY CRANE TO BE 60kN PER m SQUARE.

T2	29/09/2016	CRANE LIFT REQUIREMENTS FOR TEMPORARY WELFARE FACILITY ADDED.	MDG
T1	15/09/2016	ISSUED FOR TENDER.	MDG
Rev:	Date:	Description:	Initials:

Wareham & Associates
 Tudor House, 1-3 The Avenue, Lightwell, Surrey, GU18 5RF
 Telephone: 01276 451888
 Web: www.warehamandassociates.co.uk

Client: **ROYAL FREE LONDON NHS FOUNDATION TRUST**

Project: **AHUs 71, 72, 73 & 74 REFURBISHMENT**

Drawing Title: **SERVICE YARD CRANE LIFTING PLAN**

KEY STAKEHOLDERS REQUIRING COORDINATION:
 - RFL ESTATES
 - ALL SERVICE YARD USERS, INC:
 - WASTE
 - LINEN COLLECTION & DELIVERY
 - OTHER CONTRACTORS

NOTE:
 MAXIMUM PERMITTED GROUND BEARING PRESSURE TO BE EXERTED BY CRANE TO BE 60kN PER m SQUARE.

Scales: 1:200 @ A1 UOS

Originated:	MDG	Date:	SEP 2016
Checked:	DW	Date:	SEP 2016
Drawing Number:	16-1200-SL-008		
Revisions:	T2	Status:	TENDER