

London Borough of Camden,
 2nd Floor,
 5 Pancras Square
 c/o Town Hall,
 Judd Street
 London
 WC1H 9JE

 29th March 2017

For the attention of Mr Gavin Sexton

Dear Sirs,

RE: 32 JAMESTOWN ROAD, CAMDEN, NW1 7BY
ACOUSTIC MEASURES FOR PLANNING CONDITION 8.0

Capri Mechanical Services Limited should confirm that we have compiled fully with the Norman Disney and Young Specification and with the White Young Green Noise Assessment Report Reference A081532 dated November 2015 in regards to noise attenuation included for Building Services Plant in reference to Planning Condition 8.0.

In regards to 5th Floor Plant Deck mounted plant Clause 3.2.2 of appended WYG Noise Assessment Report we can advise as follows

Table 3.2 New Building Services Plant Sound Level attenuated levels of installed plant are projected as being as follows:


Description	Frequency (Hz)								dB(A)
	63	125	250	500	1000	2000	4000	8000	
AHU ACON-01791320-014	56	59	59	39	34	45	50	54	55
AHU ACON-01791313-008	57	59	42	42	36	51	57	58	55
COOLING TOWER VTL-E126M	61	57	53	47	46	47	44	51	
DAISHO EC-315 BIN STORE EXTRACT TWIN FAN	80	71	71	38	25	30	46	49	45

- Boiler Flue Exit 62dB(A) at 3m
- A/C Condensers 2 x NC45
- Stand-By Electric Generator 80dB at 1m

Please let us know if additional evidence is required to be submitted.

We assure you of our best attention at all times.

For and on behalf of
Capri Mechanical Services Limited



D.N.SPEAR

ASSOCIATE DIRECTOR

T: 01245 326112

F: 01245 320818

M: 07730 424664

E: david.spear@caprimechanical.co.uk