



LOUGHTON MASTER BUILD
47 Deepdene Rd
Loughton
Essex
IG10 3PP

6 Handel Street Limited
6 Handel street
London
WC1N1PB

Tel: 07968107404
Email: info@loughtonmasterbuild.co.uk

20th November 2019

RE: Method statement

Making good internally if damage occurs while structural work is carried out.

Walls:

The interior side of the wall that is directly affected by structural repairs could potentially be damaged. If the walls do become damaged due to the structural work we will repair the affected walls in the following manner.

Repairs:

Remove any loose or blown plaster.

If any bricks became loose we will relay the affected bricks with lime mortar.

All blown or loose plaster will be hacked off and replastered in a traditional lime plaster or render.

All rubbish will be bagged up and removed from site.

We will ensure the affected walls are finished smooth and evenly to match existing plaster.

Any affected wood will be replaced with like for like matching wood and fixed back to the wall with mechanical fixings.

The affected wall and wood will be repainted to match existing colours

All flooring and affected areas will be covered with plastic protective sheets while the work is being carried out.

ON completion we will remove all equipment and materials from the apartment and leave in a clean and tidy condition.

All workmen will wear full ppe while working

Kind Regards
Robby Smuts