Reference	Level	Drwg Ref	Construction	Window Condition	Width	Height	Scope Of Works
							•
V.00.01	E - 00a	E3009	Unknown	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Unknown	1370 mm	2660 mm	Refurbished and redecorated
V.00.02	E - 00a	E3008	Unknown	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Unknown	1370 mm	2660 mm	Refurbished and redecorated
V.00.03	E - 00a	E3004	Weighted sash, 6 panel sash, 0K condition, Pipework through panelling, Electric operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1370 mm	2720 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.04	E - 00a	E3004	Weighted sash, 6 panel sash, 0K condition, Pipework through panelling, Electric operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1370 mm	2720 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.05	E - 00a	E3003	Weighted sash with shutter boxes, 6 panel sash, Pipework through panel, Electric operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1370 mm	2720 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.06	E - 00a	E3002	Weighted sash with shutter boxes, 6 panel sash, 0K condition, Pipes through panelling, Electric operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1370 mm	2720 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.07	E - 00a	E3011	Weighted sash, 6 panel sash, Mirror, Electric operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1200 mm	2600 mm	Refurbished and redecorated
V.00.08	E - 00a	E3012	Weighted sash with shutter boxes, 6 panel sash, 0K condition, Pipes through panelling, Electric operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1200 mm	2600 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.09	E - 00a	E3013	Weighted sash, 6 panel sashes, OK condition, Pipes through panelling, Manually operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1200 mm	2600 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.11	E - 00a	E3015	Weighted sash, 6 panel sashes, OK condition, Manually operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1200 mm	2480 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.00.12	E - 00a	E3016	Weighted sash, 6 panel sashes, OK condition, Manually operated blinds	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1200 mm	2480 mm	Refurbished and redecorated
V.00.13	E - 00a	E3017	Weighted sash, 6 panel mirrored sash, OK condition	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1200 mm	2480 mm	Refurbished and redecorated
V.00.14	E - 00a	E3019	Unknown	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Unknown	1280 mm	2520 mm	Refurbished and redecorated
V.00.15	E - 00a	E3020	Unknown	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Unknown	1280 mm	2520 mm	Refurbished and redecorated
V.00.16	E - 00a	E3021	Unknown	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Unknown	1280 mm	2520 mm	Refurbished and redecorated
V.01.01	E - 01	E3009	Weighted sash, 6 over 9 panel sash, Painted shutters, Pipework through panels	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1350 mm	3620 mm	Refurbished and redecorated
V.01.02	E - 01	E3008	Weighted sash, 6 over 9 panel sash, Painted sashes, Pipework through panels	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1350 mm	3620 mm	Refurbished and redecorated
V.01.03	E - 01	E3007	Weighted sash, 6 over 9 sash, Painted shutters, Pipework through the panel	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1350 mm	3620 mm	Refurbished and redecorated
V.01.04	E - 01	E3006	Weighted sash with shutter boxes, 6 over 9 panel sash, Painted shutters, Manually operated blinds, Pipework through panel	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Poor	1370 mm	3620 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.01.05	E - 01	E3005	Weighted sash with shutter boxes, 6 over 9 panel sash, Painted shutters, Manually operated blinds, Pipework through panel	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Poor	1370 mm	3620 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.01.06	E - 01	E3004	Weighted sash with shutter boxes, 6 over 9 panel sashes, Shutters historic and probably original, Painted sash, Manually operated blinds, Pipework through panel	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Poor	1370 mm	3620 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.01.07	E - 01	E3003	Weighted sash with shutter boxes, 6 over 9 panel sash, Shutters historic and probably original, Painted sash, Manually operated blinds, Pipework through panel	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1370 mm	3600 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.01.08	E - 01	E3002	Weighted sash with shutter boxes, 6 over 9 panel sash, Shutters historic and probably original, Painted shutters, Manually operated blinds shut, Pipework through the panel	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Poor	1370 mm	3600 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
V.01.09	E - 01	E3001	Weighted sash with shutter boxes, 6 over 9 panel sash, Shutters historic and original, Painted sash, Manually operated blinds, Pipework through panels, Panels damaged and in bad conidition	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: Poor	1370 mm	3600 mm	All panels with pipework running behind removed and pipework replaced. Shutters restored and redecorated
W.01.10	E - 02	E3010	Weighted sash, 6 panel sashes, Painted sashes	Internal Finish: Gloss paint. External Finish: Gloss paint. Condition: OK	1220 mm	2360 mm	Refurbished and redecorated

P8000 - Proposed Window Schedule Sheet 01

## **BUILT.WORKS**

3-5 Bleeding 020 86385945
Heart Yard, info@built.works
London, @built.works
ECIN 8SJ www.built.works

PROJECT NUMBER PROJECT N

BW125 AA Minor Works

CLIE

Architectural Association

\_\_\_\_

## PLANNING

## PLANNING NOTES

Architectural Information - the level of detail shown on the drawings is relative to the submission of a PLANNING APPLICATION.

The drawings should therefore not be used for any other purpose without both the prior the agreement of the architect, and subsequent checking / development by others.

Dimensions and setting out - Do not scale from this drawing. All dimensions to be checked on site by the contractor and to be his responsibility.

Structure & Construction – these drawings, unless expressly noted otherwise, have not been fully coordinated with a Structural Engineer's input and show indicative construction build-up only.

Building Control - the client / the contractor will liaise directly with Local Authority to ensure the project is completed in accordance with the Building Regulation:

Planning - the client/ the contractor will ensure that the project is completed in accordance with the approved Planning drawings and take responsibility for the discharge of any planning conditions.

Party Walls & Rights to Light – the client/ the contractor will ensure that any notices and consents required are obtained before work commences.

Freeholder / Leaseholder / Restricted covenants / Easement approvals - the client will ensure that any notices and consents required are obtained before work commences.

archaeological & Ecological – the client/ the contractor insure that any notices and consents required are obtained before work commences.

Areas – the areas provided on drawings are rounded to the nearest whole unit. Measurements are based upon received survey information and as such a reasonable allowance should be made for discrepancies or deviations that may occur during construction.

Rev Date

Description

Scale at A1 / A3

NTS

Descripe M

Proposed Window Schedule Sheet 01

Drawing Nur

BW125 - BW - P8000