

Artemis Tree Services Ltd

West Hyde Nursery
Old Uxbridge Road
West Hyde
Rickmansworth
Herts WD3 9XY

T: 01895 821 623**E:** office@artemistreeservices.com**W:** www.artemistreeservices.com

All work shall be completed in line with BS3998:2010 -Recommendations for Tree Work where appropriate
Artemis Tree Services Ltd will check all TPO and Conservation Area clearance if not already in place

WORK ORDER

Client: Tom Critchley / Nurture Landscapes Nursery Court London Road Windlesham Surrey GU20 6LQ		Site address: Kings Cross Central, London	
Our Ref:	29361	Date:	24th October 2023
		Purchase Order No:	209792

Details of Work Required/Recommended

TG1
Crowns of Parotia (15x) and Cercis (4x) becoming low over footpaths. Minor deadwood typical of species. Lift crowns of 15x Parotia persica and 4x Cercissiliquastrum to give 2.5m ground clearance over footpaths. Targeting secondary growth where possible.

Cost to tidy the damaged cuts on London Plane trees which are T287, T288, T289 & T290

All resulting brushwood and logs will be transported to our recycling depot awaiting transfer to Thetford Power Station to be used as bio-fuel **(unless otherwise stated in work description above).**

Priorities

U – Within 2 weeks (If necessary fencing off the hazard until work can be carried out)

A – Within 3 months B – Within 6 months C – Within 12 months ON - Owner's discretion

Tree Preservation Order/Conservation area status: **In progress.**



Registered Office in England: Brandon House, First Floor, 90 The Broadway, Chesham, Buckinghamshire, HP5 1EG
Company No. 579 1625 | VAT No. 888 0779 56 @20%