

Demolition and rebuilding of Boundary Wall
At 14B Downshire Hill.

Before starting work.

1. Make sure all party wall agreement is in place.
2. Inform party wall surveyors of works to be carried out.
3. Inform all occupants of the neighbours when work is to start.
4. Make sure there are sufficient materials.

Demolition and rebuilding of walls.

1. Demolish the wall as there is a large crack in the wall.
2. The wall is to be demolished by hand – so that the brickwork can be reused.
3. The bricks to be cleaned and all mortar removed from the bricks.
4. Wall to be rebuilt using the bricks taken down and any new bricks to match the existing bricks.
5. Use mortar designation (iv), which has a higher lime content – to match the existing wall mortar. Please note that this requires longer time to set.