KEPPEL STREET

GOWER STREET

BEDFORD SQUARE

RUSSELL SQUARE

MONTAGUE PLACE

Senate House (University of London)

Stewart House

King Edward Building North Entrance

Wellcome Trust Gallery

Great Court

TEMPORARY ACCOMMODATION

NOTE

ACCOMMODATION
- SECURITY
- RECEPTION
- INDUCTION ROOM
- CANTEEN
- DRYING ROOMS
- WELFARE (CLEANING)
- OFFICES / MEETING ROOMS

High Level Walkway
Operative Route To & From Site

PEDESTRIAN PROTECTION DECK ADJACENT TOWER CRANE OFF LOAD POINTS

TEMPORARY CROSSOVER / DROP-KERB ARRANGEMENT

TC Off Load Areas

STAIR TOWER TO GROUND

Temp Sub-Station

6m gates

6m WIDE LOADING / CONCRETE PUMPING PLATFORM

SITE ACCESS / EGRESS VIA EXISTING BRITISH MUSEUM CONTRACTORS ENTRANCE THROUGHOUT THE PROJECT

EGRESS VIA ESCAPE STAIRS & THROUGH CONTRACTORS ENTRANCE

PHASE 2 RAMP LOCATION

TC2 COMPUTER RESTRICTED FROM PASSING OVER THE REAR GARDEN WALL OF BEDFORD SQUARE PROPERTIES

TC 2

TC 1

RAMP TO BE REMOVED TO FACILITATE ONGOING SUBSTRUCTURE PHASES

SECANT PILES, LOAD BEARING PILES, CAPPING BEAM IN PROGRESS

PILE MAT LEVEL 21.700

REDUCED DIG & TEMPORARY WORKS

TEMPORARY WATER SUPPLY

EXISTING TOILETS UTILISED FOR SITE OPERATIVES (LEVEL 1)

NORTH ACCESS ROAD REMAINS CLOSED-OFF THROUGHOUT DURATION OF PROJECT

NORTH ACCESS ROAD REMAINS CLOSED-OFF THROUGHOUT DURATION OF PROJECT

TOWER CRANES
TC1 - 40m RADIUS
TC2 - 50m RADIUS (restricted)

REFER TO BID PROGRAMME FOR RAMP REMOVAL

DENOTES NO LIFT ZONE

DO NOT SCALE
IF IN DOUBT PLEASE ASK

PROJECT	British Museum World Conservation and Exhibitions Centre
TITLE	August 2011 Site Logistics
SCALE:	N/A
DATE:	08/10/2010
DRAWN BY:	J.G
CHECKED BY:	
APPROVED BY:	
DRAWING NO:	MACE-DR-LOG-004
REV.	01

mace