Micro Project Plan

79 CAMDEN ROAD, CAMDEN, NW1 9EU

CRITICAL PATH ACTIVITIES

Plan | Actual | % Complete | Actual (beyond plan) | % Complete (beyond plan)

| | ACTIVITY | Start Date | Finish Date | Traffic Mgt | Site Prep | Bearing Pile Mobs | TC1 Bearing Piles | Remove Demo | Zone 9 (Upper) | Zone 8 | Backfill Ramp | Zone 10 (Lower) | Test TC1 | TW Sheet Piles | Excavate TC1 | Widen Footpath | Traffic Mgt Phase 2 | TW to old | Install Hoarding | Prep Platform | Remove old | Zone 11 (Upper) | Deliver Cherry | Prepare Platform | Wrap Hoarding | Crop, Blind and | Remove old | Install Light | Plate Test | Removal of | Arrival of | Erect New | Deliver Angle | Zone 1 (Upper) | Scaffold to | Services to | Install Mat | Install Angle | Install Light | Traffic Mgt | Temporary | Take over | Disconnect | Remove Haki | Remove | Mobilise | Break Down | Cast Base | Strip out | Commence | Install Piling | Install Earth | Remaining | Plate Test | Zone 9 & | Erect Crane | Continue | Zones 5,6 | Continue | Latest Install | Continue | Test Piles | Reduce Dig | Bulk Excavation | Break Down | Secure | Test Piles | Bulk Excavation | Install Drainage | Secure | Steelfix and | Install Piles | Bulk Excavation | Secure | Secure | Secure | Cast Base | Bulk Excavation | Secure | Secure | Erect Tower | Install Piles | Erect Accoustic | Bulk Excavation | Secure | Bulk Excavation | Bulk Excavation | Bulk Excavation | Bulk Excavation | Install Attenuation | Install Attenuation | Install Piles | Bulk Excavation | Blinding for | Traffic Management |
|---|---|---