1. Set up site welfare within Denmark Street L1-L4 Area
2. Adjust Site Hoarding following closure of St Giles High St March 2016
3. Commence excavation within NLEB area using MH1
4. Commence Secant and Bearing Piles
5. Construct BM and B1 slabs within NLEB area

Key

- Skanska Road Traffic
- Brookfield Road Traffic (Assumed)
- Skanska Site Traffic
- Pedestrian Site Traffic
- G1 Gate Reference

CHARING CROSS ROAD (DIVERSION)

A400

ALMACK SITE

NLEB WORK ZONE

MH1

Piling Works In Progress

Bentonite Storage Zone

FACADE RETENTION

Protection to Smithy

All high level fixtures, including awnings, signage, CCTV etc, must be removed in this area to ensure they do not impede piling rig access.

Site Access via Level GF 21 Denmark Street

Ground Floor Retail Units in Operation. Access to be maintained at all times. 21 - 25 Denmark Street Level 1 - Level 4 to be used for Site Welfare and Offices.

UKPN

UKPN

ST GILES HIGH STREET

Traffic Arm Barrier - to restrict area to construction vehicles only

CHARING CROSS ROAD

MAY 2016 - SEP 2016
PILING WORKS ONGOING.

SKANSKA SHALL HAVE NO RESPONSIBILITY FOR ANY USE MADE OF THIS DOCUMENT OTHER THAN FOR THAT PURPOSE IT WAS PREPARED AND ISSUED.

ALL DIMENSIONS SHOULD BE CHECKED ON SITE.

DO NOT SCALE FROM THIS DRAWING.

ANY DRAWING ERRORS OR DISCREPANCIES SHOULD BE BROUGHT TO THE ATTENTION OF SKANSKA AT THE ADDRESS SHOWN BELOW.

NOTES

1. Expected Vehicle Movements = 55/day
2. Week numbers based on Stage 3 programme

06	REVISED FOLLOWING COMMENTS	NK	07/01/16
05	REVISED FOLLOWING ST GILES CIRCUS COORDINATION MEETINGS	NK	12/11/15
04	REVISED FOLLOWING ST GILES CIRCUS WORKING GROUP MEETING 03.09.15	NK	18/09/15
03	REVISED FOLLOWING INTERNAL REVIEW	NK	10/08/15
02	REVISED FOLLOWING CAMDEN MEETING	NK	27/07/15
01	REVISED FOLLOWING SLW COMMENTS	NK	06/07/15

Consolidated Developments Limited

SKANSKA

ST GILES CIRCUS, LONDON WC1

ZONE 1 & 2
LOGISTICS STAGE 1
Wks 1 - 18 (May16 - Sep16)

19.06.15

SKA-LOG-001

06